

TWO-WEEK ACTIVITY SCHEDULE Dates: 3/20/17 to 3/31/17

---

1st WEEK	Date	Activities: (Earth, Structure-concrete,rebar, Paving, Traffic changes, Trafficmen, SubContractors, etc.)	Materials
----------	------	--	-----------

---

Monday	20	Strip and backfill cut off wall, grade for boxes	
--------	----	--	--

---

Tuesday	21	Fine grade for boxes, set C channel for boxes under duct, prep for crane and sliding of boxes	
---------	----	---	--

---

Wednesday	22	Set boxes	
-----------	----	-----------	--

---

Thursday	23	Finish setting boxes, grout joints	
----------	----	------------------------------------	--

---

Friday	24	Dig for wing-walls	
--------	----	--------------------	--

---

---

2nd WEEK	Date	Activities: (Earth, Structure-concrete,rebar, Paving, Traffic changes, Trafficmen, SubContractors, etc.)	Materials
----------	------	--	-----------

---

Monday	27	Dig for wing-walls	
--------	----	--------------------	--

---

Tuesday	28	Stone footing and start form footing	
---------	----	--------------------------------------	--

---

Wednesday	29	Form footing	
-----------	----	--------------	--

---

Thursday	30	Finsh forming footing, place footing	
----------	----	--------------------------------------	--

---

Friday	31	Strip footing and backfill, start forming wing-walls	
--------	----	--	--

---

Schedule is subject to change due to weather, or job condtions